From: Hanley, Don on behalf of Hanley, Don <Don.Hanley@skanska.com>
To: Thiel Sydney - Capital Projects
Cc: Johnny Hong; Richard Wilson; Young, Scott; Parkhurst, Chad
Subject: Re: 21609 CkHS/MS- north of tennis courts
Date: Thursday, March 21, 2019 8:38:15 AM

Correct.

Don Hanley
Project Manager
Cell: 206-595-6992
Skanska USA Building, Inc.

Sent from my iPhone

On Mar 21, 2019, at 7:33 AM, Thiel Sydney - Capital Projects <SydneyT@ckschools.org> wrote:

[External Email]

Johnny/Don,
If CKSD were to proceed with connecting a pipe to each of the 2 CBs between the tennis courts, I assume that the asphalt will need to be cut/patched, is that correct?

Sydney Thiel
Project Manager | Capital Projects Office
Central Kitsap School District | 9210 Silverdale Way NW, Silverdale, WA 98383
sydneyt@ckschools.org
360-662-1705 direct
206-960-2417 mobile

From: Johnny Hong <jhong@integrusarch.com>
Sent: Thursday, March 14, 2019 9:52 AM
To: Hanley, Don <Don.Hanley@skanska.com>
Cc: Thiel Sydney - Capital Projects <SydneyT@ckschools.org>; Richard Wilson <rwilson@integrusarch.com>; Young, Scott <Scott.Young@skanska.com>; Parkhurst, Chad <chad.parkhurst@skanska.com>
Subject: Re: 21609 CkHS/MS- north of tennis courts

Don

Great observation. I asked the same question to Mike and Doreen. They both think that the proposed fix will minimize neighbors roof run off toward to west, so that the stormwater will not overflow to the northwest corner of the tennis court.

Johnny Hong

INTEGRUS Architecture
206.628.3137/ office
206.794.6170/ cell

On Mar 14, 2019, at 8:23 AM, Hanley, Don <Don.Hanley@skanska.com> wrote:

> Johnny,
>
> This proposed change will address the ponding we were seeing at that location and will also help with the amount of water that flows to the West. But I am not sure this will solve the runoff we saw by the CBs to the West (see attached pictures and attached markups).
>
> If you recall on the NW half of that area, there is a steeper slope to the neighboring yards from the tennis courts. This proposed change may help reduce the amount of water that flows to the west, but I do not think this will eliminate the runoff we have been seeing on the tennis courts.
>
> If that runoff is not an issue to CKSD, then this method will work. If it is something they want to fix, we would suggest tying into the CB to the West.
>
> **Don Hanley**
> Project Manager
> Skanska USA Building Inc.
> Central Kitsap High School & Middle School Replacement
>
> 221 Yale Avenue North
> Suite 400
> Seattle, WA 98109, United States
>
> Cell: 206-595-6992
> Main: 206-726-8000
>
> **Skanska USA**
> usa.skanska.com
>
> Think twice before you press "print."
> This message, including any attachments hereto, may contain privileged or confidential information and is sent solely for the attention and use of the intended addressee(s). If you are not an intended addressee, you may neither use this message nor copy or deliver it to anyone. In such case, you should immediately destroy this message and kindly notify the sender by reply email. Thank you.
>
> ---
>
> **From:** Johnny Hong <jhong@integrusarch.com>
> **Sent:** Wednesday, March 13, 2019 4:44 PM
> **To:** Hanley, Don <Don.Hanley@skanska.com>
> **Cc:** Thiel Sydney - Capital Projects <SydneyT@ckschools.org>; Richard

Wilson <rwilson@integrusarch.com>
Subject: FW: 21609 CkHS/MS- north of tennis courts

[External Email]

Don/Sydney,

After a discussion with Doreen and Mike, they understood the possibility of undermining the tennis court on the northwest corner. Doreen and Mike proposed the attached solution which was discussion on site a while ago, is to create swales near the neighbor's roof drain inlet and connect to the nearby CB60.2. The concept is almost identical to what we discussed on site, just at a different CB. Please review and let us know your thoughts on this solution.

Thanks,

Johnny Hong, AIA, LEED AP, Assoc. DBIA
Architect, Associate Principal
jhong@integrusarch.com

<image002.png>

Integrus Architecture
117 South Main Street, Suite 100
Seattle, WA 98104
206.628.3137 | office
206.794.6170 | cell

Need to send me a large file? Click here.

NOTICE: This email may contain confidential or privileged material, and is intended solely for use by the above referenced recipient. Any review, copying, printing, disclosure, distribution, or any other use, is strictly prohibited. If you are not the recipient, and believe that you have received this in error, please notify the sender and delete the copy you received.

From: Mike Hager <mhager@AHBL.com>
Sent: Wednesday, March 13, 2019 4:01 PM
To: Johnny Hong <jhong@integrusarch.com>; Doreen Gavin <DGAVIN@AHBL.com>; Nick Rheaume <NRheaume@AHBL.com>
Cc: Richard Wilson <rwilson@integrusarch.com>
Subject: RE: 21609 CkHS/MS- north of tennis courts

Johnny,
Per the phone discussion with Doreen earlier, here is an exhibit showing where we would propose to connect the drainage north of tennis to the tennis CB. The majority of the drainage along the north of the tennis is coming from the neighbors roof drain. Connecting the swale to the CB

60.2 instead of CB 61.1 could save the 340LF of gravel/drain pipe that is shown in your last attachment.

Mike Hager | Project Engineer
AHBL, Inc. | **TACOMA** • SEATTLE • SPOKANE • TRI-CITIES
253.383.2422 **TEL** | 253.284.0218 **DIRECT** | mhager@ahbl.com **EMAIL** | Send us a file.

<IMG_3642.jpg>

<IMG_3641.jpg>

<20190313 - CKHSMS CDC 130 - Soule RD connection - DH Markup.pdf>